

# II BY IV DESIGN

## INTERIOR DESIGN SITE INSTRUCTION #07

<b>PROJECT NAME</b>	Aquavista	<b>DATE</b>	May 31, 2018
<b>PROJECT NUMBER</b>	14008	<b>SITE LOCATION</b>	II BY IV DESIGN
<b>TO</b>	TRIDEL Chadi Loza	<b>DESIGNER</b>	Sarah Gatenby Amy Schell

### SITE INSTRUCTION #07 - ID DRAWINGS (REVISION TAG 17)

#### 17.1 ID0.0 – COVER PAGE

17.1.1 Add drawings issued in this addendum to drawing list. *Addition*

#### 17.2 ID5.4 – LEVEL P1 FIXTURE PLAN

17.2.1 Delete Pec Chest and Knee Flex equipment in Spin Studio and replace with spin equipment. *Delete*

#### 17.3 ID2.6B – LEVEL L1 CONSTRUCTION PLAN

17.3.1 Revise Enterphone location and add detail tag in the West Entrance Vestibule for L1 level. *Revise*

17.3.2 Revise Enterphone location and add detail tag in the East Entrance Vestibule for L1 level. *Revise*

17.3.3 Revise detail tag for West Elevator Lobby art niche as per site conditions. *Revision*

#### 17.4 ID3.6 – LEVEL L1 REFLECTED CEILING PLAN

17.4.1 Delete cove in Universal W/C 118, Barrier-Free W/C 106 and Staff W/C 105. *Delete*

17.4.2 Revise ceiling height in Universal W/C 118, Barrier-Free W/C 106, Staff W/C 105, Staff Room 114, Admin Office 107, Office 111, Office 110 and Parcel Room 116 to 2300mm as per site condition. *Revision*

17.4.3 Revise detail tag and delete coves in West Lobby along North and West glazing. *Revision*

17.4.4 Revise location of diffuser in East Entrance Vestibule to be centred between Enterphone build-out and ceiling feature. *Revision*

17.4.5 Revise feature stair ceiling finish from WD.1 to WD.4. *Revision*

17.4.6 Revise Meeting Room 109 ceiling height from 2440mm to 2260mm. *Revision*

17.4.7 Revise ceiling finish in Meeting Room 109 to include gypsum bulkhead as per site condition and revise ceiling tile layout to accommodate. *Revision*

17.4.8 Revise ceiling height of West Elevator Lobby corridor from 2440mm to 2300mm. *Revision*

17.4.9 Add ceiling tile to West Elevator Lobby corridor as per site request. Centre light fixtures and sprinklers on ceiling tile. *Addition*

#### 17.5 ID6.6 – LEVEL L1 WALL FINISH PLAN

17.5.1 Revise wall finish behind Reception from WD.3 to WD.4. *Revision*

#### 17.6 ID8.3 – L1 LOBBY ELEVATIONS

17.6.1 Revise art niche detail tag on elevation 8/ID8.3. *Revision*

#### 17.7 ID9.1 – ID9.2 – TYPICAL CEILING DETAILS

## II BY IV DESIGN INTERIOR DESIGN SITE INSTRUCTION #07

- 17.7.1 Revise detail 1/ID9.1 to reflect revised ceiling heights and deletion of cove. *Revision*
- 17.7.2 Add detail 16/ID9.1 to reflect Architectural ceiling heights for drapery detail. *Addition*
- 17.7.3 Revise detail 1/ID9.2 to reflect Architectural ceiling heights for drapery cove and placement of drapery. *Revision*
- 17.7.4 Revise detail 10/ID9.1 to reflect revised ceiling heights as per site conditions. *Revision*

### **17.8 ID9.6 – ID9.7 – STAIR DETAILS**

- 17.8.1 Revise solid wood to be stained to match WC.12. *Revision*

### **17.9 ID9.8 - ID9.9 – L1 & L2 WASHROOM DETAILS**

- 17.9.1 Revise elevations to reflect updated 2300mm ceiling height. *Revision*
- 17.9.2 Delete cove from elevations. *Delete*

### **17.10 ID9.12 – ID9.13 – P1 CHANGE ROOM DETAILS**

- 17.10.1 Revise detail 12/ID9.12 to include height of stone holder in showers. *Revision*
- 17.10.2 Revise name of detail 11/19.13. *Revision*

### **17.11 ID9.23 – L1 ART NICHE DETAILS**

- 17.11.1 Add detail 4/ID9.23, 5/ID9.23 and 6/ID9.23 for West Elevator Lobby Art Niche. *Addition*

### **17.12 ID9.25 – P1 + L1 ENTERPHONE DETAIL**

- 17.12.1 Add detail 4/ID9.25 and 5/ID9.25 for West Entrance Enterphone detail. *Addition*

## **SITE INSTRUCTION #07 – 11 X 17 DRAWINGS (REVISION TAG 17)**

### **17.13 D0.00 – COVER PAGE**

- 17.13.1 Add drawings issued in this addendum to drawing list. *Addition*

### **17.14 D1.02.0 – D1.02.6 – L1 WEST LOBBY CONCIERGE DESK DETAILS**

- 17.14.1 Revise front elevation of concierge desk to include signage. *Revision*
- 17.14.2 Revise wood finish from WD.3 to WD.4. *Revision*
- 17.14.3 Add detail 1/D1.02.6 for reception signage. *Addition*

### **17.15 D1.04 – D1.04.1 – L1 WEST LOBBY ADMIN KITCHENETTE DETAILS**

- 17.15.1 Revise detail 2/D1.04, 1/D1.04.1 and 2/D1.04.1 to reflect updated 2300mm ceiling height. *Revision*
- 17.15.2 Add note to scribe upper cabinets to underside of finished ceiling. *Addition*

### **17.16 D1.05 – D1.05.1 – L1 WEST LOBBY COPY ROOM DETAILS**

- 17.16.1 Revise detail 2/D1.05, 1/D1.05.1 and 2/D1.05.1 to reflect updated 2300mm ceiling height. *Revision*
- 17.16.2 Add note to scribe upper cabinets to underside of finished ceiling. *Addition*

### **17.17 D1.08 – D1.08.1 – L1 WEST LOBBY STAFF KITCHENETTE DETAILS**

- 17.17.1 Revise detail 2/D1.08, 1/D1.08.1 and 2/D1.08.1 to reflect updated 2300mm ceiling height. *Revision*
- 17.17.2 Add note to scribe upper cabinets to underside of finished ceiling. *Addition*

## **EQUIPMENT SPECIFICATIONS**

- EQ.16 Revise Enterphone specification as per client request. *Revision*

**FINISH SPECIFICATIONS**

FL.4	Revise vinyl flooring for a new in-stock specification. <i>Revision</i>
PT.6	Revise paint colour to match approved draw down. <i>Revision</i>
PT.8	Revise paint colour to match approved draw down. <i>Revision</i>
PT.10	Revise paint colour to match approved draw down. <i>Revision</i>
PT.14	Revise paint colour to match approved draw down. <i>Revision</i>
PT.15	Revise paint colour to match approved draw down. <i>Revision</i>
PT.16	Revise paint colour to match approved draw down. <i>Revision</i>
PT.18	Revise paint colour to match approved draw down. <i>Revision</i>
PT.19	Revise paint colour to match approved draw down. <i>Revision</i>
PT.20	Revise paint colour to match approved draw down. <i>Revision</i>
PT.21	Revise paint colour to match approved draw down. <i>Revision</i>
WC.8	Correction to wallcovering specification. <i>Correction</i>
WC.12	Add wood wallcovering specification for L1 West Lobby Feature Stair. <i>Addition</i>
WD.4	Revise Location to add L1 West Lobby Ceiling and L1 West Lobby Concierge. <i>Revision</i>

End of Site Instruction #07